

October 8, 2018

Sally Schlichting
Environmental Program Manager I
Alaska Department of Environmental Conservation
410 Willoughby Ave, Suite 303
PO Box 111800
Juneau, AK 99811-1800

RE: Wrangell Junkyard treated soil packaging, transportation, and disposal 2018.

Ms. Schlichting,

NRC Alaska is pleased to provide the following Project Status update for the Wrangell Junkyard Solid Waste transportation and disposal Project. Our goal is to provide a status update on a weekly basis, with photos and notes as appropriate so that all interested parties may remain apprised on progress in the field on a regular basis. We are currently performing work as detailed in the soil transport and disposal plan and the Storm Water Pollution Prevention Plan (SWPPP) for the project as detailed under Alaska Pollutant Discharge Elimination System (APDES) permit # AKR10FQ51. This Project Status Update covers project activities as performed between **October 1, 2018 and October 7, 2018**.

Project Activities:

Activities during the 2018 field season will focus on the loading of Flexible Intermediate Bulk Containers (FIBC) and 20cy open top containers. Transfer of FIBC's/containers to the Silver Bay Logging Mill Site (SBLMS) barge staging area for loading and transport to a disposal facility in Oregon. Begin second barge loading. Implementation of initial SWPPP measures and road maintenance.

Project activities accomplished:

- All FIBC's/containers stored at the junkyard site have been transported to the SBLMS and staged in preparation for barge loading.
- Heko barge services has completed first unloading at WA facility. Second barge headed south for unloading and began loading third barge,
- NRC Alaska and BW Enterprises continued to load FIBC's, 104 FIBC's were loaded this week for a total loaded count of 2442. NRC also began loading Waste Management 20cy open top cans with treated soil, a total of 80 cans were loaded.
- NRC Alaska performed weekly SWPPP inspections.







Project Challenges Encountered:

No project challenges this week, weather seems to be holding.

Anticipated Project activities:

- NRC Alaska will inspect the site monthly per the SWPPP requirements, and also inspect the existing stockpile.
- Barge loading to continue as space is available.
- Site restoration work will begin next week.

We trust this information is adequate to meet your needs. If you have any questions, please feel free to contact **NRC Alaska** at your convenience.

Sincerely,

NRC Alaska

S. Daniel Strucher

Sr. Project Manager