

RAPID RESPONSE WEEKLY REPORT**Project Name - Poleline Road Disposal Area****Week ending - 7-23-94****Project Location - Fort Richardson, Alaska****Report No. - 001****Prepared by - OHM Remediation Services Inc.****Reporting Period 7-5 thru 7-23-1994****Percent Field Work Completed - %****Percent Project Completed - %****Summary of Work Completed On Site -**

1. Corps of Engineers Construction Rep, OHM Project Manager, OHM Project Supervisor, and project accountant mobilized to Anchorage on 7-5 and 7-8-94.
2. Mobilized decontamination shower trailer and one office trailer to site during week of 7-4-94.
3. Mobilized 3 additional office trailers to site on Monday 7-11-94.
4. Week of 7-11-94 and 7-18-94 , setup site contamination control zones , setup decontamination trailer and decontamination tent, setup support zones, tied down office trailers.
5. Mobilized Field Chemist on 7-20-94
6. OHM conducted 40 hour training for EOD and Medical Department personnel
7. OHM conducted 8 hour refresher on Wednesday 7-20-94
8. Begin construction of Storage Cells on 7-21-94
9. Conducted site orientation on 7-23-94
10. Completed site preparation on 7-23-94
11. Setup and completed background air monitoring on 7-23-94

Summary of Work Completed Off Site -

AAA Fence cleared and grubbed area for fence of Hiland Drive and installed fence posts

Explanation of Deviation from Work Plan -

NONE

Problems Encountered -

Technical Escort Group did not arrive at site until 7-22-94. Their standards for calibration will not be Federal Expressed to project until next week. This may impact our ability to start.

Recommendations -

Must wait until Tech Escort Recieves the standards to begin excavation.

Key Personnel Changes -

NONE

Work Anticipated to be Performed Next Week -

1. Conduct preoperational inspection and emergency drill scenario on Monday 7-25
2. Technical Escort Standards arrive on 7-26-94
3. Begin excavation on 7-27-94

other Remarks -

Submitted



Larry Hudson
Project Manager
OHM Remediation Services

Approved



Steve Dawson
Construction Representative
U.S. Army Corps of Engineers