

RAPID RESPONSE WEEKLY REPORT

Project Name - Poleline Road Disposal Area

Week ending - 10-21-94

Project Location - Fort Richardson, Alaska

Report No. - 014

Prepared by - OHM Remediation Services Inc.

Reporting Period 10-17-94 thru 10-21-94

Percent Field Work Completed - 98 %

Percent Project Completed - 98%

Summary of Work Completed On Site -

1. Completed all backfill and grading of excavation site on Monday and Tuesday. Also on Monday Lynden Transport moved the PPE container offsite enroute to Chemical Waste Management in Arlington, Oregon.
2. On Tuesday afternoon we moved the D5 Dozer to Ammo Storage Area A in preparation to clear a path for the trenching of the cable for the #15 bunker light. The path was marked and cleared on Tuesday. Also on Tuesday we completed loading the Haz Drums in the 40' container and blocked them for shipment.
3. On Monday the 17th Earth Resources completed setup and walkthru inspection of their cylinder management systems. On Tuesday they began processing cylinders and completed 14. All were empty.
4. On Wednesday the 19th, Earth Resources completed processing the balance of 15 additional cylinders. All were found to be empty. Also on Wednesday Mt. McKinley Fence installed the temporary fence panels around the areas A-1 and A-2. Also Arctic Camps began pickup of office trailers. Del Norte Surveyors was on site on Wednesday to complete the final contour survey. They will return on Thursday to complete volumetric survey of the stockpiles.
5. On Thursday Earth Resources began to demobilize and were completely off site by P.M. Friday. AAA Fence began installation of fence posts at the soil stockpile area. Alcan Electric began preparation and installation of the cable for the bunker light at Ammo Storage A.
6. By Friday all office trailers, including Earth Resources, the decon trailer and all other equipment were off site. The 40' container with Haz Drums was moved from Poleline Road to the Ft. Richardson Hazardous Waste Storage Area in the care of Mario Frisbie until profiles and Canadian Transit notices are completed.

Summary of Work Completed Off Site -

NONE

Explanation of Deviation from Work Plan -

NONE

Problems Encountered -

NONE

Recommendations -

NONE


Key Personnel Changes -

The Project Manager demobilized on Wednesday evening, and all personnel are off site by Friday the 21st.

Work Anticipated to be Performed Next Week -


1. AAA Fence will complete installation of the permanent fence at the stockpile area.
2. Alcan Electric will complete installation of the Bunker light at Ammo Storage A.
3. Brian Gilkison will complete a walk thru with Theresa Cansler and Maj. Gardner on Friday the 28th.
4. Project Manager, H&S Officer, and Sample Technician are working on preparation of Final Report. Schedule for final report draft delivery will be established on Friday the 28th with Theresa Cansler.

Submitted



Larry Hudson
Project Manager
OHM Remediation Services

Approved



Steve Dawson
Construction Representative
U.S. Army Corps of Engineers

NONE

Explanation of Deviation from Work Plan -

NONE

Problems Encountered -

NONE

Recommendations -

NONE

Key Personnel Changes -

The Project Manager demobilized on Wednesday evening, and all personnel are off site by Friday the 21st.

Work Anticipated to be Performed Next Week -

1. AAA Fence will complete installation of the permanent fence at the stockpile area.
2. Acan Electric will complete installation of the Bunker light at Ammo Storage A.
3. Brian Giltison will complete a walk thru with Theresa Cansler and Maj. Gardner on Friday the 28th.
4. Project Manager, H&S Officer, and Sample Technician are working on preparation of Final Report. Schedule for final report draft delivery will be established on Friday the 28th with Theresa Cansler.

Submitted

Cary Hudson
Project Manager
OHM Remediation Services

Approved

Steve Dawson
Construction Representative
U.S. Army Corps of Engineers