

MV Selendang Ayu Wreck Removal Operation
Status Update
June 12, 2006

<u>ITEM</u>	<u>STATUS</u>
Dismantle Stack/Funnel	Removed
Removal of: Upper Engine Trunk	Removed
Lower Engine Trunk	1/3 removed – final 2/3 are pending. Large percentage is below water requiring use of divers.
Removal of Boiler	Pending
Removal of Hatch Covers from the nearby beach ¹	Pending

- Next removal operation at the wreck – Magone Marine is planning on transiting to the site on June 12th to continue removal operations.
- After completion of this work, Magone Marine will evaluate what additional removal actions can be safely accomplished and make recommendations.
- Debris field to be mapped using side-scan sonar

Notes: Scrap is stockpiled in Dutch Harbor pending final disposal ashore.

¹ Hatch Cover Removal:

- Support equipment will be set up on beach.
- 25 ton Hatch covers will be patched and pumped dry if possible; then air bladders will be strapped on to supplement buoyancy prior to pulling them off beach.
- Craned aboard Kashega barge.
- Those too damaged to patch and pump will require cutting up on beach.