The Alaska Area Native Health Service

Facsimile Cover Sheet

Bob Carlson To:

ADEC Bethel Company:

> Phone: 543-3215 543-3216 Fax:

Dan Carpenter, P.E. From:

Engineering Services Company: 3925 Tudor Centre Drive

Anchorage, Alaska 99508-5997

(907) 729-3615 Phone: (907) 271-4735 Fax:

November 1, 1999 Date:

Pages including cover:

Comments: Bob - We now have the lab results back for the final sampling of the excavated hot spot at the YKHC hospital site (Bldg. 600). Attached is a copy of the chain of custody for the sampling that was conducted on October 6, 1999. Also attached is a revised site plan that shows the limits of excavation and the location where four wall (plus 1 duplicate) samples and 1 floor sample were collected. A summary table is provided along with the original lab analysis for each sample. The lab results confirm the field screening results that you witnessed at the site. It appears that all petroleum contaminated soil has been excavated from the site. Please advise if you require any additional information. - On a separate issue, we have accomplished the relocation of the final stockpiles of contaminated soil from and beneath the ramp at the YKHC Hospital site to the Old Hospital Site. We will deal with Shah on the remediation of the stockpiled soil. Thank you for your cooperation and patience.

Trip Report 7

Distance (ft -approx) from Sampling Location to Temporary Benchmark

	Α	В	C	D
Sample#				
23.141			22	17
2North	-	•	22	13
2South	-	-	36	23
2East	-	-	43	33
2West	-	-	31	15
2Bottom	_	-	30	23

Summary Table of Results of Laboratory Analysis of Excavation Bldg. 600 - YKHC Hospital (10/6/99)

	DRO	GRO	RRO
Sample #			
2North	152	3	197
2South	114	3	140
2East	34	3	163
2West	113	2	133
2West (duplicate)	141		
2Bottom	85	5	377

Note - Above readings are in mg/kg.

