

GC-2 Spill Site

Snow Berm Removal and Site Delineation Plan

Beginning the afternoon of March 15, 2006, response personnel began removal of snow berms around the spill site. The process entails using clean skid steers to push the berms into the spill zone without crossing the outer spill perimeter. Once the snow is inside the spill zone existing loaders working inside the spill zone will use the snow for absorbing wet spots and remaining contaminants from the effected tundra area. The snow will then be transported to the CC2A staging pit. Upon completion of snow berm removal the spill area will be delineated with wildlife fencing.