



Revised 2/17/2006

## Holding Tank Checklist

(General Checklist must also be completed.)

PROJECT NAME: \_\_\_\_\_

Check each item that is included with your submittal. If an item is not included, check "not included" and provide an explanation why the item does not apply to this project or describe special circumstances why the information is not included.

INCLUDED	NOT INCLUDED	SUBMITTAL ITEM
<input type="checkbox"/>	<input type="checkbox"/>	1. Soils report identifying conditions that preclude the installation of soil absorption system such as elevated ground water table, impermeable soils, or permafrost. <b>18 AAC 72.025(a)(1) and 18 AAC 72.265</b>  <u>Explanation if not included:</u>
<input type="checkbox"/>	<input type="checkbox"/>	2. Information verifying that the holding tank size is at least 1,000 gallons. <b>18 AAC 72.025 (2)</b>  <u>Explanation if not included:</u>
<input type="checkbox"/>	<input type="checkbox"/>	3. An audio/visual high water alarm system is required. Specific information such as a catalogue cut or manufacturer's brochure.  <input type="checkbox"/> Levels that activate alarm shown.  <input type="checkbox"/> Type of controls shown.(float, switches, pressure)  <b>18 AAC 72.025(a)(4)</b>  <u>Explanation if not included:</u>

